


# West Oahu Solar + Storage Fact Sheet & Updates

November 2022



## Important Updates

- 100% of site clearing and grading is complete
- 100% of mechanical solar panel installation is complete
- 40% of substation construction is complete

Throughout the construction process, we will utilize best practices to minimize impacts to the area community, especially traffic, noise and dust. If you have questions or concerns, please contact us via email, phone or our project website listed below.



## Anticipated Construction Timeline

**May 2022 – June 2022:** Grading; Site Preparation

**June 2022 – November 2022:** PV and Battery System Installation, Fencing; Substation Construction

**October 2022 – March 2023:** System Commissioning; Testing; Landscaping

## Contact Us

**Community Representative:**  
Carrice Gardner

**Email:** [AESWestOahuSolar@aes.com](mailto:AESWestOahuSolar@aes.com)

**Web:** [www.westoahusolar.com](http://www.westoahusolar.com)

**Phone:** 808.800.3942



